



## NEWS RELEASE

City of Martinez  
Communications Office  
925.372.3505  
525 Henrietta Street

---

August 8, 2018

FOR IMMEDIATE RELEASE

PRESS RELEASE #8.8.2018

**Subject: Brown Street and Green Street Pavement Rehabilitation**

**Contact: Don Salts, Deputy Public Works Director, (925) 372-3500**

MARTINEZ – Brown Street and Green Street Pavement Rehabilitation Project update. The project commenced on May 4, 2018 and includes the reconstruction of both streets and the installation of new curb ramps to meet current American Disability Act (ADA) design guidelines.

The Green Street paving work began August 3<sup>rd</sup> and was completed on August 4<sup>th</sup>. The work included grinding the asphalt layer and repaving with 5” of new asphalt. Brown street will receive a similar treatment following the completion of Green Street. Once the paving is completed for both projects, manhole and valve covers will be raised to match the new asphalt surface and the streets will be restriped. Completion of the work on both streets is planned for the end of August. The \$1.7 million project is being funded through a combination of Measure J and One Bay Area (OBAG 1) grants.

MCK Services has carried out this project and has sent several notices to residents and businesses in the surrounding neighborhoods. To view the complete notice, which includes general construction steps involved, please click [here](#).

###